



I-80/I-680/SR 12 Interchange Initial Construction Project

April 2015

PROJECT DESCRIPTION

This project is the first construction package of Phase 1 of the I-80/I-680/SR-12 Interchange Project. It proposes to improve the connector routes from westbound I-80 to westbound SR-12 and to modify the westbound onramp from Green Valley Road, as well as the I-80/Green Valley Road Interchange.



STATUS OF CONTRACT FUNDS

CONTRACT FUNDS STATUS			
	Original Allotment	Current Allotment	Current/Committed Expenditures
Contract Items (Original = bid)	\$ 45,812,551	\$ 45,812,551	\$ 16,323,933
Construction Allotment (Supplemental + Contingencies)	\$ 5,593,849	\$ 5,593,849	\$ 3,405,213
State Furnished Materials and Expenses	\$ 809,600	\$ 809,600	\$ 76,814
Total (= allotment except EAC)	\$ 52,216,000	\$ 52,216,000	\$ 19,805,960

CONTRACT TIME			
Advertisement Date	09/09/2013	Contract Days (w/ PEP)	750 days
Bid Opening Date	11/20/2013	Current Contract Completion Date (w/o PEP)	08/23/2016
Award Date	03/19/2014	Current Contract Completion Date (w/ PEP)	08/25/2017
Approval Date	04/09/2014	Approved CCO Days	0
First Contractual Working Day	06/16/2014	Weather Days	46
Contract Days (w/o PEP)	500 days	Working Days (as of 04/11/2015)	158



I-80/I-680/SR 12 Interchange Initial Construction Project

April 2015

STATUS OF WORK

Completed Significant Work

- Stage 1A Construction
- PG&E Cutover
- Ground Improvements
- CCO#8 Temporary Lighting
- Abutment 3 – 60-day settlement
- Roadway Excavation/Earthwork – 90% complete
- Drainage Construction – 75% complete
- Bent 2, Median Structure for new Green Valley Road Overcrossing
- Retaining Wall No. 4 & 7
- Green Valley Road Bridge Construction
 - Abutments 1 & 3
 - Bent 2 Median Structure
- Retaining Wall No. 2
- 80/12 Separation Bridge approach embankments

On-going Significant Work

- Stage 1B Construction, Roadway Excavation/Earthwork at Lopes Road south of Green Valley Overcrossing
- Falsework, GVR OC over 80
- Bent 2 & 3 of 80/12 separation bridge
- 39" COV & 30" COB NBA Waterlines
- Excavation for footings at 80/12 Separation Bridge

Upcoming Significant Work and Events

- Continue Roadway Excavation/Earthwork
- Continue Green Valley Road Bridge Construction
- Drive piles for Bent 2 & 3 of I-80/Hwy-12 separation bridge, Abutment 1 Green Valley Road Over 680 Ramp, Ret. Wall No. 10
- Continue construction Bent 2 & 3 of I-80/Hwy-12 separation bridge.



I-80/I-680/SR 12 Interchange Initial Construction Project

April 2015

PROJECT PHOTOS



Construction of New Green Valley Road Overcrossing Bridge No. 23-0246



Construction of New I80 WB to Hwy 12 Connector



Retaining Wall No.4 at WB80/SR12 Separation Structure



I-80/I-680/SR 12 Interchange Initial Construction Project

April 2015



MSE Wall 7 along SB 680

